



**Georgia Department of Public Health  
Construction Permit and Site Approval  
For On-Site Sewage Management System**

COUNTY: <b>Wayne</b>	SUBDIVISION:	LOT NUMBER:	BLOCK:
PROPERTY ADDRESS: <b>1416 LANES BRIDGE RD. JESUP, GA 31545</b>		DIRECTIONS:	

I hereby receive this construction permit to install an On-Site Sewage Management System and agree that the system will be installed to conform to the requirements of the rules of the Georgia Department of Public Health, Chapter 511-3-1 and this permit. By my signature, I understand that final inspection is required and will notify the County Health Department upon completion of construction and before applying final cover material to the system.

PROPERTY OWNER'S/AUTHORIZED AGENT'S SIGNATURE:		DATE COMPLETED APPLICATION RECEIVED: <b>01/09/2026</b>
PROPERTY OWNER'S NAME: <b>Wayne County Commission</b>	PHONE NUMBER: <b>(912) 427-5906</b>	PROPERTY OWNER'S ADDRESS: <b>1416 LANES BRIDGE RD. JESUP, GA 31545</b>
AUTHORIZED AGENT'S NAME:	PHONE NUMBER:	RELATIONSHIP TO OWNER:

**Section A - General Information**

CAN REQUIRED SETBACKS BE MET:		TYPE OF STRUCTURE: <b>Commercial &lt; 2000</b>	SOIL SERIES: <b>Soil Group 1</b>
DRINKING WATER SUPPLY: <b>Private</b>	WELL ON THE SITE:	WATER USAGE BY: <b>Gallons Per Day</b>	PERCOLATION RATE / HYDRAULIC LOADING RATE: <b>15</b>
SYSTEM TYPE: <b>New</b>		NO. OF BEDROOMS / GPD: <b>300</b>	RESTRICTIVE SOIL HORIZON DEPTH (inches): <b>30</b>
LOT SIZE (SQ FT/Acres): <b>3</b>		LEVEL OF PLUMBING OUTLET: <b>Above Ground Level</b>	SOIL TEST PERFORMED BY: <b>County Inspector, Board of Health</b>

**Section B - Primary / Pretreatment**

PRETREATMENT: <b>Septic Tank</b>	GARBAGE DISPOSAL:	SEPTIC TANK CAPACITY (gallons): <b>1000</b>	MIN. ATU CAPACITY (gallons): <b>0</b>	DOSING TANK CAPACITY (gallons):	GREASE TRAP CAPACITY (gallons):
-------------------------------------	----------------------	---	---	------------------------------------	------------------------------------

**Section C - Secondary Treatment**

ABSORPTION FIELD DESIGN: <b>Distribution Box</b>	NUMBER OF TRENCHES:	TOTAL ABSORPTION FIELD LINEAR FT REQUIRED: <b>170</b>
	DISTANCE B/W TRENCHES:	
ABSORPTION FIELD PRODUCT: <b>Conventional 12x36 gravel &amp; pipe</b>	DEPTH OF TRENCHES (range in inches): <b>6 to 6</b>	TOTAL ABSORPTION FIELD SQ FT REQUIRED: <b>510</b>

Issued permits expire twelve (12) months from approval date and are not valid unless signed below by authorized representative of the Georgia Department of Public Health or County Board of Health.

Any grading, filling, or other landscaping after issuance of a permit may render permit void. Failure to follow site plan may render permit void. Any grading, filling, or other landscaping after final inspection by county health department, which adversely affects the function of the on-site sewage management system, may render approval void. Installation contractor is responsible for ensuring all required setbacks are met.

Issuance of a construction permit for an on-site sewage management system and subsequent approval of same by representative of the Georgia Department of Public Health or County Board of Health shall not be construed as a guarantee that such systems will function satisfactorily for a given period of time; furthermore, said representative(s) do not, by any action taken in effecting compliance with these rules, assume any liability for damages which are caused, or which may be caused, by the malfunction of such system.

INSPECTOR & INSPECTOR TITLE: <b>Mark Townsend Environmental Health Specialist IV</b>	INSPECTOR SIGNATURE: 	DATE: <b>01/09/2026</b>	CONSTRUCTION PERMIT #: <b>OSC15103374</b>	STATUS: <b>Approved</b>
---	--------------------------	----------------------------	--	----------------------------



**Construction Permit and Site Approval  
For On-Site Sewage Management System (continued)  
Wayne County Environmental Health - Phone: (912) 427-2042  
Permit Number: OSC15103374  
Property Address: 1416 LANES BRIDGE RD. JESUP, GA 31545**

**PRIMARY / PRETREATMENT REMARKS**

1000 gallon septic tank, 170 ft drainfield, 6" maximum trench depth, add sandy fill as needed, observe all setbacks

**SECONDARY TREATMENT REMARKS**

**PROPOSED SYSTEM LAYOUT / DESIGN**